



Clermont County Transportation Improvement District

July 12, 2024


Price Road Bridge Replacements (C76-0.28 & C76-0.40)

- Project Complete – Road Opened
- Working through closeout documents




Round Bottom Road Bridge Replacement (C106-3.03)

- Opened bids June 27th
- 7 bidders, low bidder was under estimate at \$968,046.64
- New business authorizing the Construction contract to JTM Smith Constsruction




East Loveland Bridge Replacement (M01-0.18)

- Majority of bridge work is complete
- Expect bridge to have one lane open sometime next week while crews continue to widen the road and install Sanitary lines.




Aicholtz Road Roundabouts

- Utility relocation is nearly complete
- Glen Este is closed in the area and the contractor is working on the area between existing Aicholtz and the middle RAB
- Various MOT situations over the coming months.
- Installing final asphalt course by the end of this month from RAB #1 to RAB #3, then continue to final stretch or work from RAB #3 north




Bach-Buxton Road Roundabouts

- Coordination with Union Township on managing their sidewalk project
- Commissioners committed ARPA funds for Design assistance and Connect4Ohio funds for Construction
- OKI Grant Application submitted for construction phase




Deerfield Road and Woodville Pike Roundabouts

- ODOT comments received for Pre-Stage 1 Geometrics
- 2028 Construction




Glancy Corner-Marathon Road Bridge Rehabilitation (C54-2.16)

- Under contract for design
- Stage 1 plans submitted to ODOT last month




Ireton Trees Road Bridge Replacement (T39-1.20)

- Under contract with KT Holden.
- No schedule yet.



US 50/SR 132 Intersection Improvements Project

- Western Intersection
 - Widening complete
 - Temporary striping
 - SR 132 North Open Est. 7/15
- Complete by end of 2024



Felicity Cedron Road Bridge Rehabilitation Project (C45-2.45)

- ODOT scope meeting completed
- Design proposal expected any day
- FY26 Construction



Champion's Way Roadway Improvement

- Contracted with KT Holden - \$1,018,686
- Pre-Construction meeting was held yesterday

