




Clermont County Transportation Improvement District

March 8, 2024


Price Road Bridge Replacements (C76-0.28 & C76-0.40)

- Under Construction
- DDK working on first bridge
- Project complete by June 15th




Round Bottom Road Bridge Replacement (C106-3.03)

- PS&E package submitted to ODOT
- ROW Certified
- Bidding in the next few months




East Loveland Bridge Replacement (M01-0.18)

- Currently working on bridge
- Closed on January 30th for 6 months




Aicholtz Road Roundabouts

- Utility relocation occurring now
- Contractor returning to site March 25 (Road Closed)




Bach-Buxton Road Roundabouts

- Exploring Design Options and Path Forward




Deerfield Road and Woodville Pike Roundabouts

- Met to Review Design Alternates and Discuss Schedule
- 2028 Construction




Glancy Corner-Marathon Road Bridge Rehabilitation (C54-2.16)

- ODOT scoping meeting complete
- ODOT agreement coming soon
- Preparing design contracts with B&N which is 100% CEAO funded




Ireton Trees Road Bridge Replacement (T39-1.20)

- Plans submitted to ODOT
- Just got ODOT approval to Bid, will happen within a week or so




US 50/SR 132 Intersection Improvements Project

- Bids opened Feb 29
- ALB was Ford Development Corp: \$3,649,009.08
- Complete by end of 2024



Felicity Cedron Road Bridge Rehabilitation Project (C45-2.45)

- Scoping meeting and fee proposal in process with Stantec and ODOT



Champion's Way Roadway Improvement

- Currently out for bid
- Opens on March 21st

