




Clermont County Transportation Improvement District

May 10, 2024


Price Road Bridge Replacements (C76-0.28 & C76-0.40)

- Under Construction
- First bridge is complete
- Project complete by June 15th




Round Bottom Road Bridge Replacement (C106-3.03)

- PS&E package submitted to ODOT
- ROW Certified
- Bidding in the next few months




East Loveland Bridge Replacement (M01-0.18)

- Currently working on bridge
- Closed on January 30th for 6 months




Aicholtz Road Roundabouts

- Utility relocation occurring now
- Glen Este is closed in the area and the contractor is working on storm installation.
- Various MOT situations over the coming months.




Bach-Buxton Road Roundabouts

- Coordination with Union Township on managing their sidewalk project
- Commissioners committed ARPA funds for Design assistance
- OKI Grant Application to be submitted in June for construction phase




Deerfield Road and Woodville Pike Roundabouts

- Alternative Selected
- Moving forward with design
- 2028 Construction




Glancy Corner- Marathon Road Bridge Rehabilitation (C54-2.16)

- Under contract for design




Ireton Trees Road Bridge Replacement (T39-1.20)

- Bids opened yesterday
- Agenda Item - Authorization to enter into contract



US 50/SR 132 Intersection Improvements Project

- North SR 132 at west intersection closed May 6th
- Complete by end of 2024



Felicity Cedron Road Bridge Rehabilitation Project (C45-2.45)

- Scoping meeting and fee proposal in process with Stantec and ODOT
- FY26 Construction



Champion's Way Roadway Improvement

- Contracted with KT Holden - \$1,018,686
- Pre-Construction meeting will be within the next couple weeks. No start date yet.

